



#

Essentials QA/QC

Plan Sample

Good for smaller projects and bid qualifications

*Has All the Essential Elements of a well-founded
Quality Control Plan*

Contact:

FirstTimeQuality

410-451-8006

PROJECT-SPECIFIC INSTALLATION QUALITY PLAN

TABLE OF CONTENTS

A. [CompanyName] Quality Policy	3
B. Key Elements of the Communications Quality Plan	4
C. Project Quality Coordination and Communication	7
D. Project QC Personnel	11
Project QC Job Position Assignments	11
Duties, Responsibilities, and Authority of QC Personnel.....	11
Quality Responsibilities	11
Project QC Organization Chart	14
E. Personnel Qualifications	15
Personnel Certification Requirements	16
Training.....	16
F. Qualification of Third Party Inspection/Testing Companies and Subcontractors and Suppliers	18
Qualification of Testing Laboratories	18
G. Communications Project Quality Specifications	20
Compliance with Industry Installation Standards.....	21
H. Communications Inspection and Test Plan	22
Inspection and Testing Installation Standards.....	23
Control of Inspection, Measuring, and Test Equipment.....	23
I. Installation Work Task Quality Inspections	25
Work Tasks Series of Inspections	25
Daily Quality Control Report.....	25
J. Quality Control of Corrections, Repairs, and Nonconformances	29
K. Project Completion Inspections	31
L. Quality Assurance Surveillance.....	33
M. Control of Quality Records and Documents	35
N. Servicing and Warranty	36

B. KEY ELEMENTS OF THE COMMUNICATIONS QUALITY PLAN

Key elements of the [CompanyName] Quality Assurance/Quality Control Plan include:

Quality Management and Responsibilities. [CompanyName] fully integrates its quality management system into the organizational structure and performance management systems for each project. We:

- Maintain a documented quality system consisting of a quality manual with policies and procedures.
- Tightly control exceptions to the quality system so company standards are applied uniformly to every project
- Systematically maintains quality system documents and records.

Quality Control Personnel. [CompanyName] fully integrates its quality management system into the organizational structure and performance management systems for each project. We:

- Appoint a Quality Manager, Superintendent, and Project Manager to each project, each with well-defined quality responsibilities and the authority to carry them out.
- Have well-defined quality responsibilities for every employee with specific quality responsibilities for key job positions.
- Plan project quality records and documentation that will be maintained.
- Tightly control exceptions to the quality system so company standards are applied uniformly to every project
- Enforce policies that monitor work conditions before and during work so that quality results are assured.

Project Quality Coordination and Communication. [CompanyName] tightly controls the construction process to ensure quality results. We:

- Plan quality communications through meetings, reporting requirements, and points of contact.
- Have a project startup meeting to communicate project goals and expectations.
- Conduct preparatory meetings in advance of each scheduled work task to communicate requirement details and coordinate work activities.

Quality Assurance Surveillance. [CompanyName] audits the quality system to assure it is operating effectively. We:

- Audit the operation of the quality system on each project for conformance to the Project Quality Assurance/Quality Control Plan and the [CompanyName] Quality System requirements.
- Conduct annual company-wide audits to evaluate effectiveness of the [CompanyName] Quality System and improve its operation.

COMPLIANCE WITH INDUSTRY INSTALLATION STANDARDS

Codes that may apply to this project include those listed below.

Regulatory Codes and Industry Standards			
Division	Description	Reference Standard No.	Reference Standard Title
27	Grounding of systems	IEEE 142	Recommended Practice for Grounding of Industrial and Commercial Power Systems
27	System electrical installation	NFPA 70	National Electrical Code
27	Cables not installed in conduit or wireways	NFPA 70	National Electrical Code
27	Cable tray installation	NEMA VE 2	Cable Tray Installation Guidelines
27	Grounding and bonding of cable trays	NFPA 70	National Electrical Code
27	Preparation of record drawings including documentation on cables and termination hardware	TIA/EIA-606	Administration Standard for the Telecommunications Infrastructure

Selected Pages

I. INSTALLATION WORK TASK QUALITY INSPECTIONS

[CompanyName] identifies a list of work tasks, phases of production, which will be quality controlled.

WORK TASKS SERIES OF INSPECTIONS

Each work Task is subject to a series of inspections; before, during, and after the work is complete. Each inspection verifies compliance with full scope of the relevant specifications; not limited to checkpoints for heightened awareness.

- The initial task-ready inspection occurs when crews are ready to start work and ensures that work begins only when it does not adversely impact quality results.
- Incoming material inspections verify that materials are as specified and meet all requirements necessary to assure quality results.
- Work-in-process inspections continuously verify that work conforms to project specifications and workmanship expectations. Work continues only when it does not adversely impact quality results.
- At completion of the Task an inspection verifies that work, materials, and tests have been completed in accordance with project quality requirements. When appropriate, functional tests are performed.

Inspection results are recoded and maintained as part of the project files.

SPECIAL PROCESS INSPECTIONS

The Quality Manager identifies special processes where the results cannot be verified by subsequent inspection or testing and determines if continuous work in process inspections are required. For these special processes, a qualified inspector continuously inspects the work process.

MATERIAL QUALITY INSPECTION AND TESTS

Material quality inspections and tests ensure that purchased materials meet purchase contract quantity and quality requirements. The Superintendent inspects or ensures that a qualified inspector inspects materials prior to use for conformance to project quality requirements.

The Superintendent ensures that each work task that uses the source inspected materials proceed only after the material has been accepted by the material quality inspection or test.

DAILY QUALITY CONTROL REPORT



J. QUALITY CONTROL OF CORRECTIONS, REPAIRS, AND NONCONFORMANCES

Should a problem occur in the quality of work, we systematically contain the issue and quickly make corrections. Our first action is to clearly mark the item by tape, tag, or other easily observable signal to prevent inadvertent cover-up.

Then we expedite a corrective action that brings the workmanship or material issue into conformance by repair, replacement, or rework. Previously completed work is reinspected for similar nonconformances. In the event that we cannot correct the item to meet contract specifications, the customer will be notified and customer approval of corrective actions is required before proceeding.

Fixing problems found is not sufficient. [CompanyName] systematically prevents recurrences to improve quality. First enhanced controls and management monitoring are put into place to assure work proceeds without incident. Then using a structured problem solving process, [CompanyName] identifies root causes and initiates solutions. Solutions may involve a combination of enhanced process controls, training, upgrading of personnel qualifications, improved processes, and/or the use of higher-grade materials. Follow-up ensures that a problem is completely resolved. If problems remain, the process is repeated.

Nonconformances and their resolution are recorded on a Nonconformance Report form. A Nonconformance Report form exhibit is included in this subsection.

Selected Pages

[CompanyName] Nonconformance Report <small>Version 20140414</small>		
Nonconformance Report Control ID	Project ID	Project Name
	[ProjectNumber]	[ProjectName]
Preparer Signature/ Submit Date		Quality Manager Signature / Disposition Date
Description of the requirement or specification		
Description of the nonconformance, location, affected area, and marking		
Disposition	<input type="checkbox"/> Replace <input type="checkbox"/> Repair <input type="checkbox"/> Rework <input type="checkbox"/> Use As-is	
	Approval of disposition required by customer representative? Yes <input type="checkbox"/> No <input type="checkbox"/> Customer approval signature /date: _____	
Corrective Actions	<input type="checkbox"/> Corrective actions completed Name/Date: _____	
	Customer acceptance of corrective actions required? Yes <input type="checkbox"/> No <input type="checkbox"/>	
	Name/Date: _____	
Preventive Actions		
	<input type="checkbox"/> Preventive actions completed Name/Date: _____	

LIST OF INCLUDED INSPECTION FORMS FOR COMMUNICATIONS

FROM CSI DIVISIONS

- Communications - 27

FORMS:

- Audio-Video Communications
- Cable Trays for Communications Systems
- Communications Backbone Cabling
- Communications Equipment Room Fittings
- Data Communications
- Structured Cabling
- Voice Communications

Selected Pages

Communications - Cable Trays for Communications Systems 27.05.36

Project:	Phase:	Contract#:	Subcontractor:	Crew:
----------	--------	------------	----------------	-------

Compliance Verification

- Compliance with initial job-ready requirements
- Compliance with material inspection and tests
- Compliance with work in process first article inspection requirements
- Compliance with work in process inspection requirements
- Compliance with Task completion inspection requirements
- Compliance with inspection and test plan
- Compliance with safety policies and procedures

Reported Nonconformances and incomplete items:

FTQ 2TQ Heightened Awareness Checkpoints

- Cable Trays mounted securely to structural members and free of sway / rotation
- Cable Trays run level and plumb
- Minimum clearances observed
- Metal Cable Trays grounded and bonded
- Cables secured within Tray system
- Cable Tray expansion joints installed where building expansion joints are traversed
- Firestops installed at penetrations through fire partitions// fire walls// smoke partitions// or floors
- Burrs and sharp edges removed
- Dropouts// conduit connectors// etc. do not impose excessive loads on Cable Trays
- Cable Tray routing and support locations documented on Record Drawings

FTQ Scores and Completion Sign-off

Field Mgmt.-91.45.01

Quality 5 4 3 2 1 *Notes:*

On-Time 5 4 3 2 1 *Notes:*

Safety 5 4 3 2 1 *Notes:*

Sign and date*: Cell # / ID #: _____ Signed: _____ Date: _____

Task has been has been verified complete and in compliance with contract drawings and specifications except for non-conformances and incomplete items reported above.

<u>Quality Score</u>	5 = 100% NO problems	4 = 1 minor problems	3 = Hotspot or 2-3 minor	2 = 6+ or major problems	1 = Excessive problems
<u>On-Time Score</u>	5 = On Time	4 = Late	3 = Late by 1 day	2 = Late by 2 days	1 = Late more than 2 days
<u>Safety Score</u>	5 = 100% NO problems	4 = 1 minor problem	3 = Hotspot or 2-3 minor	2 = 4+ or major problem	1 = Injury



**For More Information:
Contact: FirstTimeQuality**

410-451-8006

www.FirstTimeQuality.com

EdC@FirstTimeQuality.com